



Key:
 Black lettering: Work carried out 2012 to 2014
 Red lettering: Work to be carried out 2014 to 2019

- Recommended planting schedule:
- T1 4no Betula Pendula (Silver Birch)
 - T2 3no. Betula Pendula, 2 no. Pinus Sylvestris (Scots Pine)
 - T3 5 no. Fraxinus Excelsior (Ash)
 - T4 6 no. Betula Pendula, 5 no. Cupressus Macracarpa (Monterey Cypress)
 - T5 4 no. Betula Pendula
 - T6 2 no. Pinus Sylvestris
 - T7 4 no. Betula Pendula, 3 no. Cupressus Macracarpa
 - T8 3 no. Pinus Sylvestris
 - T9 4 no. Betula pendula
 - T10 2 no. Pinus Sylvestris, 2 no. Betula Pendula
 - T11 4 no. Pinus Sylvestris, 2no. Cupressus Macracarpa
 - T12 4 no. Pinus Sylvestris
 - T13 3 no. Betula Pendula

- Suggested planting on banks and mounds in groups:
- Cornus Alba (red barked Dogwood)
 - Cornus Stolonifera (yellow barked Dogwood)
 - Cytisus Scoparius (Broom)
- Suggested ornamental grasses on mounds:
- Stipa (Mexican Feather Grass)
 - Pennisetum (Feathertop)
- public footpaths



- Rev J 03-01-16 Programme updated as email Jan 16
- Rev H 01-01-16 Programme updated as email Dec 15
- Rev G 15-11-14 Hole 3 revisions
- Rev F 24-03-14 2014 to 2019 planned works added
- Rev E 12-10-12 New bunker on 6 removed. Note re bunker on 15 revised
- Rev D 11-10-12 Clients revisions as e-mail 11-10-12
- Rev C 31-03-2012 Client revisions as email 31-03-2012
- Rev B 26-02-2012 revised as e-mail 25-02-2012

Notes:
 The copyright of this drawing is retained by Alan Leather Associates Ltd.
 Do not scale (electronically or by hand).
 This drawing is not to be used in whole or part other than for the intended purposes.